

# A. HOPCRAFT & SON,

Builders, Contractors and Sanitary Engineers,  
Architectural and Monumental Masons.

Decr 1944

Mr S.Hirons.

Sept

To stripping thatch off house roof, fixing new roof timbers, rebattening, and retiling roof. Fixing eaves gutter to front side of roof, and short lengths to back. Stripping old slates of lean-to roof at back, and covering same with corrugated asbestos sheeting. Raising and levelling walls as required for new roofs.

12 bush sand, 11 barrows walling stone, 4 cwts cement, 3464ft of 1" battens, 928ft of 3"x 2", 46ft of 4"x 3", 72ft of 6"x 2", 35ft of 8"x 1", 131 lbs sheet lead, 9 lbs slate nails, 4 lengths of 4" gutter, 1-4ft length do, 1-4" outlet, 3ft of 2½" R.W.pipe, 10 gutter screws, 3 doz screws, 2 lbs putty, 1 lb paint, 2½ lbs iron, 26 lbs nails, 4-4½"x ½" bolts, 150 bricks, 1 lb washers 2 lbs galvd nails, 6-9ft sheets corrugated asbestos, 1- 7ft sheet do, 1-9ft x 1ft do, 5560 grey concrete tiles, 200 eaves tiles, 135 tile & half, 31ft ridge

Credit for 161 Second hand slates & 20 underaves

135 17 0

4 3 10

£ 131 13 2

*Received in full £50-00 ✓*



*Sept 1944*  
*to Sept 1944*  
*Recd*